

CONSTRUCTION PROGRAMME — BASELINE SCHEDULE

Project: Al-Noor Hospital Expansion | Programme Ref: AHX-PROG-001 Rev 2 | Software: Primavera P6 v22 | Date: 01 Feb 2024

Contract Start	01 February 2024	Contract Completion	31 January 2026
Total Duration	730 Calendar Days / 104 Weeks	Current Status	On Programme (as of 28 Mar 2024)
Programme Basis	Resource-loaded CPM network	Critical Path Float	0 days (by definition)
Last Updated	28 March 2024	Next Update	26 April 2024

WORK BREAKDOWN STRUCTURE & ACTIVITY SCHEDULE

WBS ID	Activity Description	Planned Start	Planned Finish	Duration (days)	Total Float	Critical Path	% Complete (28-Mar-24)	Status
1.0	PRE-CONSTRUCTION	01-Feb-24	28-Feb-24	28	0	YES	100%	COMPLETE
1.1	Mobilisation & Site Setup	01-Feb-24	14-Feb-24	14	0	YES	100%	COMPLETE
1.2	Survey & Setting Out	10-Feb-24	22-Feb-24	13	5	NO	100%	COMPLETE
1.3	Temporary Works Design Approval	01-Feb-24	28-Feb-24	28	0	YES	100%	COMPLETE
2.0	SUBSTRUCTURE	15-Feb-24	30-Jun-24	136	0	YES	35%	IN PROGRESS
2.1	Bulk Excavation	15-Feb-24	15-Mar-24	29	0	YES	100%	COMPLETE
2.2	Piling Works (48 No. piles)	01-Mar-24	30-Apr-24	61	0	YES	40%	IN PROGRESS
2.3	Pile Integrity Testing	01-Apr-24	15-May-24	45	0	YES	0%	NOT STARTED
2.4	Pile Caps & Ground Beams	15-Apr-24	30-Jun-24	76	0	YES	5%	IN PROGRESS
2.5	Slab-on-Grade	15-May-24	30-Jun-24	46	10	NO	0%	NOT STARTED
3.0	SUPERSTRUCTURE	01-Jul-24	31-Dec-24	184	0	YES	0%	NOT STARTED
3.1	Ground Floor Concrete Frame	01-Jul-24	31-Aug-24	62	0	YES	0%	NOT STARTED
3.2	1st Floor Concrete Frame	15-Aug-24	15-Oct-24	61	0	YES	0%	NOT STARTED
3.3	2nd Floor Concrete Frame	01-Oct-24	30-Nov-24	60	0	YES	0%	NOT STARTED
3.4	Roof Structure	15-Nov-24	31-Dec-24	47	0	YES	0%	NOT STARTED
4.0	ENVELOPE	01-Nov-24	28-Feb-25	120	0	YES	0%	NOT STARTED
4.1	External Cladding	01-Nov-24	31-Jan-25	91	15	NO	0%	NOT STARTED
4.2	Waterproofing & Roofing	01-Dec-24	28-Feb-25	90	0	YES	0%	NOT STARTED
4.3	External Windows & Curtain Wall	15-Nov-24	15-Feb-25	93	8	NO	0%	NOT STARTED
5.0	MEP ROUGH-IN	01-Nov-24	30-Jun-25	242	0	YES	0%	NOT STARTED
5.1	Mechanical (HVAC) Rough-In	01-Nov-24	31-Mar-25	151	0	YES	0%	NOT STARTED
5.2	Electrical Rough-In	01-Nov-24	28-Feb-25	120	30	NO	0%	NOT STARTED
5.3	Plumbing & Drainage Rough-In	01-Dec-24	30-Apr-25	151	0	YES	0%	NOT STARTED
6.0	FINISHES	01-Mar-25	31-Oct-25	245	0	YES	0%	NOT STARTED
6.1	Floor Screed & Tiles (Ground)	01-Mar-25	30-Apr-25	61	0	YES	0%	NOT STARTED
6.2	Wall Plaster & Paint	01-Apr-25	30-Jun-25	91	0	YES	0%	NOT STARTED
6.3	Suspended Ceilings	01-Jun-25	31-Aug-25	92	15	NO	0%	NOT STARTED
6.4	Joinery & Ironmongery	01-Jul-25	30-Sep-25	91	10	NO	0%	NOT STARTED
7.0	TESTING & COMMISSIONING	01-Oct-25	31-Dec-25	92	0	YES	0%	NOT STARTED

7.1	MEP Systems Testing	01-Oct-25	30-Nov-25	61	0	YES	0%	NOT STARTED
7.2	Building Services Commissioning	01-Nov-25	31-Dec-25	61	0	YES	0%	NOT STARTED
8.0	HANDOVER & CLOSEOUT	01-Jan-26	31-Jan-26	31	0	YES	0%	NOT STARTED
8.1	Snagging & Defect Rectification	01-Jan-26	20-Jan-26	20	0	YES	0%	NOT STARTED
8.2	Taking-Over Certificate	31-Jan-26	31-Jan-26	1	0	YES	0%	NOT STARTED

KEY MILESTONES

Milestone	Baseline Date	Forecast Date	Status
M1 — Site Mobilisation Complete	28-Feb-2024	28-Feb-2024	ACHIEVED
M2 — Piling Works Complete	30-Apr-2024	30-Apr-2024	ON TRACK
M3 — Substructure Complete	30-Jun-2024	30-Jun-2024	ON TRACK
M4 — Structure Topped Out	31-Dec-2024	31-Dec-2024	ON TRACK
M5 — Building Watertight	28-Feb-2025	28-Feb-2025	ON TRACK
M6 — MEP Commissioning Complete	31-Dec-2025	31-Dec-2025	ON TRACK
M7 — Taking-Over Certificate	31-Jan-2026	31-Jan-2026	ON TRACK