

CONTRACTOR DAILY SITE REPORT

Al-Noor Hospital Expansion | Contract No. AHX-2024-CS-001

Report No.	DSR-AHX-0057	Date	Thursday, 28 March 2024
Site Manager	Mr. Arun Pillai	Weather	Clear / Sunny, 28°C
Report Prepared By	Mr. S. Krishnamurthy (Site Engineer)	Wind	Light NE breeze

MANPOWER SUMMARY

Trade	No. of Workers	Supervisor	Location on Site
Piling Crew (BAUER BG-28)	12	Rashid Al-Mansoori	Grid A-C, Piles P-001 to P-006
Reinforcement Fixers	18	Jose Fernandez	Ground Beam GB-04 to GB-07
Carpenters (Formwork)	14	Santhosh Kumar	Ground Beam formwork, Zone B
Concrete Gang	8	Mohammed Yousuf	Pile Cap PC-03, PC-04 pour
General Labour	22	Babu Thomas	Site clearance, Zone D extension
Safety Officers	2	Eng. Sarah Al-Zaabi	Full site
Engineers (Contractor)	3	—	Office & Site
TOTAL	79		

PLANT & EQUIPMENT ON SITE

Equipment	No.	Status	Activity
BAUER BG-28 Piling Rig	1	Operating	Pile P-006 at Grid C-2, 14.5m drilled
Concrete Pump (Schwing)	1	Operating	Pile Cap PC-03 pour in progress
Rough Terrain Crane 50T	1	Standby	Awaiting delivery of steel cages
Excavator CAT 320	2	Operating	Bulk excavation Zone D
Dumper 10T	4	Operating	Spoil removal to stockpile area
Concrete Mixer (on-site)	2	Idle	Maintenance
Generator 250kVA	1	Operating	Site power

WORK EXECUTED TODAY

- Piling: Pile P-005 at Grid B-3 completed at 10:45hrs — 750mm dia, 22.0m depth, concrete placed C35/45 SRPC, 14.2m3. Slump test: 190mm (pass). Pile integrity sensor installed.
- Piling: Pile P-006 at Grid C-2 — drilling commenced 13:30hrs, current depth 14.5m at close of day. Identified loose sand layer at -9.5m to -11.2m (not in geotech report) — notified Engineer (see Site Instruction SI-019).
- Concrete pour: Pile Cap PC-03 and PC-04 poured simultaneously 08:00–11:30hrs. Total volume: 68.5m3. Delivery: 14 truck loads, Ready Mix from Arabian Mix Plants batch plant (BS EN 206 compliant). Slump: 175–195mm all trucks. 6 test cubes taken — despatched to Al-Ghaith Testing Lab.
- Reinforcement: Ground beams GB-04 to GB-07, rebar fixing 65% complete. High yield B500B from Emirates Steel. Mill certs available on site.
- Formwork: Ground beam GB-06 shuttering completed and checked by Engineer — approved for pour on 30 March 2024.

- Safety: Daily toolbox talk conducted 07:00hrs — topic: Working at Height and Fall Prevention. Signed attendance sheet: 79 workers.
- Visitor: Employer's Representative Mr. Khalid Al-Rashidi visited site 14:00–15:30hrs. Inspected pile cap pours and piling operation. No comments recorded.

ISSUES & NON-CONFORMANCES

1. [NCR-AHX-006 RAISED] Loose sand layer encountered in Pile P-006 borehole at -9.5m to -11.2m not indicated in Geotechnical Report GT-2023-044. Bore temporarily suspended pending Engineer's instruction. SI-019 issued requesting review of pile design for P-006.
2. Ready-mix delivery truck AMP-TR-0881 rejected — slump 245mm (exceeds max 210mm per spec). Truck returned. Replacement truck delivered within 40 minutes, slump 182mm (pass).

MATERIALS DELIVERED TO SITE

Material	Supplier	Qty	Delivery Note	Accepted/Rejected
Ready-Mix Concrete C35/45 SR	Arabian Mix Plants	14 loads (98m3)	AMP-DN-20240328-044	Accepted (1 rejected — see above)
High Yield Rebar B500B 16mm dia	Emirates Steel	12.5T	ES-DN-7821	Accepted — Mill cert verified
High Yield Rebar B500B 20mm dia	Emirates Steel	8.2T	ES-DN-7822	Accepted — Mill cert verified
Bentonite slurry (25kg bags)	Gulf Chemicals LLC	200 bags	GCL-2024-0441	Accepted