

REQUEST FOR INFORMATION (RFI)

Al-Noor Hospital Expansion | Contract No. AHX-2024-CS-001

RFI Number	RFI-AHX-0042	Date Submitted	28 March 2024
Project	Al-Noor Hospital Expansion	Required Response Date	04 April 2024
Submitted By	Arabian Gulf Construction Co. (Ravi Menon)	Priority	HIGH
Addressed To	Atkins ME — Structural (Dr. M. Ibrahim)	Status	OPEN
Subject	Conflict between Foundation Drawing S-023 Rev C and Structural Specification Section 03.10 — Pile Diameter		

DESCRIPTION OF QUERY

Drawing S-023 Rev C (Foundation Plan) indicates that Pile P-007 at Grid C-3 (lift core) shall be 900mm diameter, 25,000mm long. However, the Structural Specification Section 03.10 Clause 3.10.4 states: 'Maximum pile diameter for bored cast-in-situ piles under lift cores shall not exceed 750mm to allow clearance for lift pit construction sequence.' The Contractor requires written clarification on which document takes precedence and, if the 900mm pile is to proceed, a revised lift pit construction sequence and confirmation that the pile cap PC-06 dimensions on drawing S-022 are also to be updated accordingly.

REFERENCED DOCUMENTS

Document	Reference	Revision	Date
Foundation Plan	Drawing S-023	Rev C	12-Mar-2024
Pile Cap Details	Drawing S-022	Rev B	05-Feb-2024
Structural Specification — Piling	Section 03.10 Cl. 3.10.4	—	15-Jan-2024
Geotechnical Report	GT-2023-044	—	10-Nov-2023

CONTRACTOR'S PROPOSED RESOLUTION

Option A: Retain 900mm pile as shown on Drawing S-023 Rev C. Engineer to issue revised Structural Specification amendment and update pile cap drawing S-022 accordingly. Estimated programme impact: +3 days for revised shop drawings.

Option B: Revert to 750mm pile diameter per Specification Clause 3.10.4. Engineer to confirm adequacy for revised column load noted in Rev C revision history. Estimated cost impact: saving of approximately AED 28,500 in piling costs; however structural adequacy must be confirmed by calculation.

ENGINEER'S RESPONSE

[RESPONSE DATE: 03 April 2024 — Dr. M. Ibrahim, Atkins ME]

Drawing S-023 Rev C shall take precedence over the Specification clause 03.10.4 in this specific instance. The 900mm diameter pile at Grid C-3 is required to carry the revised column load of 6,800 kN as confirmed by structural calculation ref AHX-CALC-S-041 Rev 1. Specification Section 03.10 will be formally amended by Architect's Instruction AI-007. Pile cap drawing S-022 will be revised to Rev C within 5 working days. Contractor may proceed with 900mm pile installation at Grid C-3. No extension of time or additional cost is granted for this clarification.

RFI STATUS: CLOSED — 03 April 2024